**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 66 | |
|---|---|---|
| Item Name: | Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. -Ground Floor | |

| | CHAINAGE Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | | basement Floor | | | | | | |
| | | 1 | 9.00 | 0.23 | 0.23 | 0.23 | 2.40 | 4.97 | |
| | | 1 | 7.60 | 0.23 | 0.23 | 0.23 | 0.75 | 1.31 | |
| | | 1 | 7.20 | 0.23 | 0.23 | 0.23 | 0.75 | 1.24 | |
| | | 1 | 2.50 | 0.23 | 0.23 | 0.23 | 0.75 | 0.43 | |
| | | 1 | 1.35 | 0.23 | 0.23 | 0.23 | 0.75 | 0.23 | |
| | | 1 | 5.30 | 0.23 | 0.23 | 0.23 | 0.75 | 0.91 | |
| | | 1 | 3.05 | 0.23 | 0.23 | 0.23 | 0.75 | 0.53 | |
| | | 1 | 4.50 | 0.23 | 0.23 | 0.23 | 0.75 | 0.78 | |
| | | 1 | 5.40 | 0.23 | 0.23 | 0.23 | 0.75 | 0.93 | |
| | | 1 | 4.80 | 0.23 | 0.23 | 0.23 | 0.75 | 0.83 | |
| | | 1 | 3.95 | 0.23 | 0.23 | 0.23 | 0.75 | 0.68 | |
| | | 1 | 6.45 | 0.23 | 0.23 | 0.23 | 0.75 | 1.11 | |
| | | 1 | 7.40 | 0.23 | 0.23 | 0.23 | 0.75 | 1.28 | |
| | | 1 | 10.50 | 0.23 | 0.23 | 0.23 | 0.75 | 1.81 | |
| | Deduction | | | | | | | | |
| | | -16 | 1.80 | 0.23 | 0.23 | 0.23 | 0.45 | -2.98 | |
| | | | Gruond Floor | | | | | | |
| | | 1 | 7.60 | 0.23 | 0.23 | 0.23 | 3.20 | 5.59 | |
| | | 1 | 7.20 | 0.23 | 0.23 | 0.23 | 3.20 | 5.30 | |
| | | 1 | 2.50 | 0.23 | 0.23 | 0.23 | 3.20 | 1.84 | |
| | | 1 | 5.30 | 0.23 | 0.23 | 0.23 | 3.20 | 3.90 | |
| | | 1 | 3.05 | 0.23 | 0.23 | 0.23 | 3.20 | 2.24 | |
| | | 1 | 4.50 | 0.23 | 0.23 | 0.23 | 3.20 | 3.31 | |
| | | 1 | 5.40 | 0.23 | 0.23 | 0.23 | 3.20 | 3.97 | |

AEE(P)-2 RRN

Scanned by TapScanner

| | CHAINAGE<br>Land Mark | NO | L<br>(m) | B<br>(m) | B1<br>(m) | Avg B<br>(m) | D<br>(m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | 1 | 4.80 | 0.23 | 0.23 | 0.23 | 3.20 | 3.53 | |
| | | 1 | 6.45 | 0.23 | 0.23 | 0.23 | 3.20 | 4.75 | |
| | | 1 | 7.40 | 0.23 | 0.23 | 0.23 | 3.20 | 5.45 | |
| | | 1 | 10.50 | 0.23 | 0.23 | 0.23 | 3.20 | 7.73 | |
| | | 1 | 17.40 | 0.23 | 0.23 | 0.23 | 3.20 | 12.81 | |
| | | 1 | 1.55 | 0.23 | 0.23 | 0.23 | 3.20 | 1.14 | |
| | | 1 | 2.00 | 0.23 | 0.23 | 0.23 | 3.20 | 1.47 | |
| | Toilet | 1 | 2.60 | 0.23 | 0.23 | 0.23 | 3.20 | 1.91 | |
| | | 1 | 3.90 | 0.23 | 0.23 | 0.23 | 3.20 | 2.87 | |
| | Deduction | | | | | | | | |
| | Grill | -5 | 2.40 | 0.23 | 0.23 | 0.23 | 1.80 | -4.97 | |
| | | -6 | 1.50 | 0.23 | 0.23 | 0.23 | 1.80 | -3.73 | |
| | Ventilator | -5 | 0.60 | 0.23 | 0.23 | 0.23 | 0.60 | -0.41 | |
| | | -1 | 0.60 | 0.23 | 0.23 | 0.23 | 0.90 | -0.12 | |
| | Doors | -8 | 1.00 | 0.23 | 0.23 | 0.23 | 2.10 | -3.86 | |
| | | | | | | **Total Qty Work Done** | | 72.10 | cum |
| | | | | | | **Qty Paid In 1st RA Bill** | | -55.91 | cum |
| | | | | | | **Qty Payable in this bill** | | 16.19 | cum |

AEE(P)-2 RRN

N. prasad
Contractor Representative

Consultant Representative

B.L. Ramakrishna
**Assistant Engineer**
**RR Nagar ( Project )**

B.L. Ramakrishna
**Asst.Executive Engineer**
**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 67 | |
|---|---|---|
| Item Name: | Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - First Floor | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | | First Floor | | | | | | |
| | | 1 | 7.60 | 0.23 | 0.23 | 0.23 | 3.20 | 5.59 | |
| | | 1 | 7.20 | 0.23 | 0.23 | 0.23 | 3.20 | 5.30 | |
| | | 1 | 2.50 | 0.23 | 0.23 | 0.23 | 3.20 | 1.84 | |
| | | 1 | 5.30 | 0.23 | 0.23 | 0.23 | 3.20 | 3.90 | |
| | | 1 | 4.50 | 0.23 | 0.23 | 0.23 | 3.20 | 3.31 | |
| | | 1 | 5.40 | 0.23 | 0.23 | 0.23 | 3.20 | 3.97 | |
| | | 1 | 4.80 | 0.23 | 0.23 | 0.23 | 3.20 | 3.53 | |
| | | 1 | 6.45 | 0.23 | 0.23 | 0.23 | 3.20 | 4.75 | |
| | | 1 | 7.40 | 0.23 | 0.23 | 0.23 | 3.20 | 5.45 | |
| | | 1 | 10.50 | 0.23 | 0.23 | 0.23 | 3.20 | 7.73 | |
| | | 1 | 17.40 | 0.23 | 0.23 | 0.23 | 3.20 | 12.81 | |
| | | 1 | 1.55 | 0.23 | 0.23 | 0.23 | 3.20 | 1.14 | |
| | | 1 | 2.00 | 0.23 | 0.23 | 0.23 | 3.20 | 1.47 | |
| | | 1 | 3.95 | 0.23 | 0.23 | 0.23 | 3.20 | 2.91 | |
| | Toilet | 1 | 2.60 | 0.23 | 0.23 | 0.23 | 3.20 | 1.91 | |
| | | 1 | 3.90 | 0.23 | 0.23 | 0.23 | 3.20 | 2.87 | |
| | Deduction | | | | | | | | |
| | Grill | -2 | 2.40 | 0.23 | 0.23 | 0.23 | 1.80 | -1.99 | |
| | | -6 | 1.50 | 0.23 | 0.23 | 0.23 | 1.80 | -3.73 | |
| | Glazing | -4 | 3.00 | 0.23 | 0.23 | 0.23 | 2.85 | -7.87 | |
| | Ventilator | -4 | 0.60 | 0.23 | 0.23 | 0.23 | 0.60 | -0.33 | |
| | | -1 | 0.60 | 0.23 | 0.23 | 0.23 | 0.90 | -0.12 | |
| | Doors | -7 | 1.00 | 0.23 | 0.23 | 0.23 | 2.10 | -3.38 | |

AEE(P)-2 RRN

Scanned by TapScanner

| | CHAINAGE<br>Land Mark | NO | L<br>(m) | B<br>(m) | B1<br>(m) | Avg B<br>(m) | D<br>(m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | Rolling shutter | -1 | 2.40 | 0.23 | 0.23 | 0.23 | 2.85 | -1.57 | |
| | | | | | | | **Total Qty Work Done** | **49.50** | **cum** |
| | | | | | | | **Qty Paid In 1st RA Bill** | **-43.13** | **cum** |
| | | | | | | | **Qty Limited Payable in this bill** | **6.37** | **cum** |

Contractor Representative

Consultant Representative

**Assistant Engineer**

**RR Nagar ( Project )**

**Asst.Executive Engineer**

**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

*Scanned by TapScanner*

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 68 | |
|---|---|---|
| Item Name: | Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - Second Floor | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | | second floor | | | | | | |
| | | 1 | 7.60 | 0.23 | 0.23 | 0.23 | 3.20 | 5.59 | |
| | | 1 | 7.20 | 0.23 | 0.23 | 0.23 | 3.20 | 5.30 | |
| | | 1 | 2.50 | 0.23 | 0.23 | 0.23 | 3.20 | 1.84 | |
| | | 1 | 5.30 | 0.23 | 0.23 | 0.23 | 3.20 | 3.90 | |
| | | 1 | 4.50 | 0.23 | 0.23 | 0.23 | 3.20 | 3.31 | |
| | | 1 | 5.40 | 0.23 | 0.23 | 0.23 | 3.20 | 3.97 | |
| | | 1 | 4.80 | 0.23 | 0.23 | 0.23 | 3.20 | 3.53 | |
| | | 1 | 6.45 | 0.23 | 0.23 | 0.23 | 3.20 | 4.75 | |
| | | 1 | 7.40 | 0.23 | 0.23 | 0.23 | 3.20 | 5.45 | |
| | | 1 | 10.50 | 0.23 | 0.23 | 0.23 | 3.20 | 7.73 | |
| | | 1 | 17.40 | 0.23 | 0.23 | 0.23 | 3.20 | 12.81 | |
| | | 1 | 1.55 | 0.23 | 0.23 | 0.23 | 3.20 | 1.14 | |
| | | 1 | 2.00 | 0.23 | 0.23 | 0.23 | 3.20 | 1.47 | |
| | | 1 | 3.95 | 0.23 | 0.23 | 0.23 | 3.20 | 2.91 | |
| | Toilet | 1 | 2.60 | 0.23 | 0.23 | 0.23 | 3.20 | 1.91 | |
| | | 1 | 3.90 | 0.23 | 0.23 | 0.23 | 3.20 | 2.87 | |
| | Deduction | | | | | | | | |
| | Grill | -3 | 2.40 | 0.23 | 0.23 | 0.23 | 1.80 | -2.98 | |
| | | -6 | 1.50 | 0.23 | 0.23 | 0.23 | 1.80 | -3.73 | |
| | Glazing | -3 | 3.00 | 0.23 | 0.23 | 0.23 | 2.85 | -5.90 | |
| | Ventilator | -5 | 0.60 | 0.23 | 0.23 | 0.23 | 0.60 | -0.41 | |
| | | -1 | 0.60 | 0.23 | 0.23 | 0.23 | 0.90 | -0.12 | |
| | Doors | -7 | 1.00 | 0.23 | 0.23 | 0.23 | 2.10 | -3.38 | |

AEE(P)-2 RRN

Scanned by TapScanner

| | CHAINAGE<br>Land Mark | NO | L<br>(m) | B<br>(m) | B1<br>(m) | Avg B<br>(m) | D<br>(m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | Rolling shutter | -1 | 2.40 | 0.23 | 0.23 | 0.23 | 2.85 | -1.57 | |
| | | | | | | | Total Qty Work Done | 50.39 | cum |
| | | | | | | | Qty Paid In 1st RA Bill | 44.02 | cum |
| | | | | | | | Qty Limited Payable in this bill | 6.37 | cum |

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

**Assistant Engineer**
**RR Nagar ( Project )**

**Asst.Executive Engineer**
**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 69 | |
|---|---|---|
| Item Name: | Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - Third Floor | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | | Third floor | | | | | | |
| | | 1 | 7.60 | 0.23 | 0.23 | 0.23 | 3.20 | 5.59 | |
| | | 1 | 7.20 | 0.23 | 0.23 | 0.23 | 3.20 | 5.30 | |
| | | 1 | 2.50 | 0.23 | 0.23 | 0.23 | 3.20 | 1.84 | |
| | | 1 | 5.30 | 0.23 | 0.23 | 0.23 | 3.20 | 3.90 | |
| | | 1 | 4.50 | 0.23 | 0.23 | 0.23 | 3.20 | 3.31 | |
| | | 1 | 5.40 | 0.23 | 0.23 | 0.23 | 3.20 | 3.97 | |
| | | 1 | 4.80 | 0.23 | 0.23 | 0.23 | 3.20 | 3.53 | |
| | | 1 | 6.45 | 0.23 | 0.23 | 0.23 | 3.20 | 4.75 | |
| | | 1 | 7.40 | 0.23 | 0.23 | 0.23 | 3.20 | 5.45 | |
| | | 1 | 10.50 | 0.23 | 0.23 | 0.23 | 3.20 | 7.73 | |
| | | 1 | 17.40 | 0.23 | 0.23 | 0.23 | 3.20 | 12.81 | |
| | | 1 | 1.55 | 0.23 | 0.23 | 0.23 | 3.20 | 1.14 | |
| | | 1 | 2.00 | 0.23 | 0.23 | 0.23 | 3.20 | 1.47 | |
| | | 1 | 3.95 | 0.23 | 0.23 | 0.23 | 3.20 | 2.91 | |
| | Toilet | 1 | 2.60 | 0.23 | 0.23 | 0.23 | 3.20 | 1.91 | |
| | | 1 | 3.90 | 0.23 | 0.23 | 0.23 | 3.20 | 2.87 | |
| | Deduction | | | | | | | | |
| | Grill | -3 | 2.40 | 0.23 | 0.23 | 0.23 | 1.80 | -2.98 | |
| | | -6 | 1.50 | 0.23 | 0.23 | 0.23 | 1.80 | -3.73 | |
| | Glazing | -3 | 3.00 | 0.23 | 0.23 | 0.23 | 2.85 | -5.90 | |
| | Ventilator | -5 | 0.60 | 0.23 | 0.23 | 0.23 | 0.60 | -0.41 | |
| | | -1 | 0.60 | 0.23 | 0.23 | 0.23 | 0.90 | -0.12 | |

AEE(P)-2 BRN

Scanned by TapScanner

| | CHAINAGE<br>Land Mark | NO | L<br>(m) | B<br>(m) | B1<br>(m) | Avg B<br>(m) | D<br>(m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | Doors | -7 | 1.00 | 0.23 | 0.23 | 0.23 | 2.10 | -3.38 | |
| | Rolling shutter | -1 | 2.40 | 0.23 | 0.23 | 0.23 | 2.85 | -1.57 | |
| | | | | | | | **Total Qty Work Done** | **50.39** | **cum** |
| | | | | | | | **Qty Paid In 1st RA Bill** | **-44.02** | **cum** |
| | | | | | | | **Qty Limited Payable in this bill** | **6.37** | **cum** |

Contractor Representative

QUALITY CONSULTANTS CIVIL ENGINEERS Bangalore

Consultant Representative

**Assistant Engineer**

**RR Nagar ( Project )**

**Asst.Executive Engineer**

**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

*Scanned by TapScanner*

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 70 | |
|---|---|---|
| Item Name: | Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - Terrace Floor | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | | Terrace | | | | | | |
| | Parapet Wall | 1 | 27.40 | 0.23 | 0.23 | 0.23 | 1.00 | 6.30 | |
| | | 1 | 26.80 | 0.23 | 0.23 | 0.23 | 1.00 | 6.16 | |
| | | 1 | 17.00 | 0.23 | 0.23 | 0.23 | 1.00 | 3.91 | |
| | | | | | | | **Total Qty Work Done** | **16.38** | **Sqm** |
| | | | | | | | **Qty Limited Payable in this bill** | **16.38** | **Sqm** |

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

**Assistant Engineer**
**RR Nagar ( Project )**

**Asst.Executive Engineer**
**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 75 | |
|---|---|---|
| Item Name: | Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.External Plastering - Ground Floor | |

| CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | Basement And Ground Floor | | | | | | |
| | 1 | 27.40 | | | | 2.50 | 68.50 | |
| | 1 | 9.70 | | | | 2.50 | 24.25 | |
| | 1 | 6.75 | | | | 2.50 | 16.88 | |
| | 1 | 6.40 | | | | 2.50 | 16.00 | |
| | 1 | 3.95 | | | | 2.50 | 9.88 | |
| Deduction | | | | | | | | |
| | -6.0 | 1.80 | | | | 0.45 | -4.86 | |
| | | Ground Floor | | | | | | |
| | 1 | 28.15 | | | | 3.60 | 101.34 | |
| | 1 | 9.70 | | | | 3.60 | 34.92 | |
| | 1 | 6.75 | | | | 3.60 | 24.30 | |
| | 1 | 3.60 | | | | 3.60 | 12.96 | |
| | 1 | 4.45 | | | | 0.90 | 4.01 | |
| | 1 | 1.20 | | | | 0.90 | 1.08 | |
| | 1 | 6.40 | | | | 3.60 | 23.04 | |
| | 1 | 4.00 | | | | 3.60 | 14.40 | |
| Chejja | 4 | 2.70 | 1.30 | 1.30 | 1.30 | | 14.04 | |
| | 4 | 1.35 | 1.30 | 1.30 | 1.30 | | 7.02 | |
| Pin | 1 | 27.40 | | | | 0.65 | 17.81 | |
| | 1 | 4.50 | | | | 0.61 | 2.75 | |
| Deduction | | | | | | | | |
| W | -1.5 | 1.80 | | | | 2.40 | -6.48 | |
| Entrance | -1.0 | 2.20 | | | | 1.80 | -3.96 | |

AEE(P)-2 RRN

Scanned by TapScanner

| | CHAINAGE | NO | L | B | B1 | Avg B | D | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | (m) | (m) | (m) | (m) | (m) | | |
| | Entrance | -1.0 | 3.80 | | | | 3.00 | -11.40 | |
| | | -2.0 | 1.50 | | | | 1.80 | -5.40 | |
| | | | | | | | Total Qty Work Done | 361.06 | Sqm |
| | | | | | | | Qty Limited Payable in this bill | 361.06 | Sqm |

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS ENGINEERS Bangalore

Assistant Engineer
RR Nagar ( Project )

Asst.Executive Engineer
RR Nagar ( Project )

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 76 | |
|---|---|---|
| Item Name: | Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.External Plastering - First Floor | |

| CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | First Floor | | | | | | |
| | 1 | 27.40 | | | | 3.60 | 98.64 | |
| Pin | 6 | 0.75 | | | | 3.00 | 13.50 | |
| | 3 | 2.95 | | | | 0.30 | 2.66 | |
| | 1 | 4.00 | | | | 3.60 | 14.40 | |
| | 1 | 5.80 | | | | 3.60 | 20.88 | |
| | 1 | 6.70 | | | | 3.60 | 24.12 | |
| | 1 | 4.50 | | | | 3.60 | 16.20 | |
| | 1 | 6.40 | | | | 3.60 | 23.04 | |
| | 1 | 4.00 | | | | 3.60 | 14.40 | |
| Chejja | 6 | 1.80 | | | | 1.30 | 14.04 | |
| | 1 | 2.70 | | | | 1.30 | 3.51 | |
| | 1 | 4.00 | | | | 0.30 | 1.20 | |
| Deduction | | | | | | | | |
| Glass | -3.0 | 2.72 | | | | 2.77 | -22.60 | |
| | -1.0 | 3.00 | | | | 3.00 | -9.00 | |
| | -0.5 | 2.40 | | | | 1.80 | -2.16 | |
| | -3.0 | 1.50 | | | | 1.80 | -8.10 | |
| **Total Qty Work Done** | | | | | | | **204.72** | **Sqm** |
| **Qty Limited Payable in this bill** | | | | | | | **204.72** | **Sqm** |

AEE(P)-2 RRN

Contractor Representative

**Assistant Engineer**

**RR Nagar ( Project )**

Consultant Representative

**Asst.Executive Engineer**

**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 77 | |
|---|---|---|
| Item Name: | Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.External Plastering - Second Floor | |

| CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | Secound Floor | | | | | | |
| | 1 | 27.40 | | | | 3.60 | 98.64 | |
| Pin | 6 | 0.75 | | | | 3.00 | 13.50 | |
| | 3 | 2.95 | | | | 0.30 | 2.66 | |
| | 1 | 4.00 | | | | 3.60 | 14.40 | |
| | 1 | 5.80 | | | | 3.60 | 20.88 | |
| | 1 | 6.70 | | | | 3.60 | 24.12 | |
| | 1 | 4.50 | | | | 3.60 | 16.20 | |
| | 1 | 6.40 | | | | 3.60 | 23.04 | |
| | 1 | 4.00 | | | | 3.60 | 14.40 | |
| Chejja | 6 | 1.80 | | | | 1.30 | 14.04 | |
| | 1 | 2.70 | | | | 1.30 | 3.51 | |
| | 1 | 4.00 | | | | 0.30 | 1.20 | |
| Deduction | | | | | | | | |
| Glass | -3.0 | 2.72 | | | | 2.77 | -22.60 | |
| | -1.0 | 3.00 | | | | 3.00 | -9.00 | |
| | -0.5 | 2.40 | | | | 1.80 | -2.16 | |
| | -3.0 | 1.50 | | | | 1.80 | -8.10 | |
| **Total Qty Work Done** | | | | | | | **204.72** | **Sqm** |
| **Qty Limited Payable in this bill** | | | | | | | **204.72** | **Sqm** |

AEE(P)-2 RRN

Contractor Representative

QUALITY CONSULTANTS CIVIL ENGINEERS Bangalore

Consultant Representative

**Assistant Engineer**
**RR Nagar ( Project )**

**Asst.Executive Engineer**
**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 78 | |
|---|---|---|
| Item Name: | Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.External Plastering - Third Floor | |

| | CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|---|
| | | | Third Floor | | | | | | |
| | | 1 | 27.40 | | | | 3.60 | 98.64 | |
| | Pin | 6 | 0.75 | | | | 3.00 | 13.50 | |
| | | 3 | 2.95 | | | | 0.30 | 2.66 | |
| | | 1 | 4.00 | | | | 3.60 | 14.40 | |
| | | 1 | 5.80 | | | | 3.60 | 20.88 | |
| | | 1 | 6.70 | | | | 3.60 | 24.12 | |
| | | 1 | 4.50 | | | | 3.60 | 16.20 | |
| | | 1 | 6.40 | | | | 3.60 | 23.04 | |
| | | 1 | 4.00 | | | | 3.60 | 14.40 | |
| | Chejja | 6 | 1.80 | | | | 1.30 | 14.04 | |
| | | 1 | 2.70 | | | | 1.30 | 3.51 | |
| | | 1 | 4.00 | | | | 0.30 | 1.20 | |
| | Deduction | | | | | | | | |
| | Glass | -3.0 | 2.72 | | | | 2.77 | -22.60 | |
| | | -1.0 | 3.00 | | | | 3.00 | -9.00 | |
| | | -0.5 | 2.40 | | | | 1.80 | -2.16 | |
| | | -3.0 | 1.50 | | | | 1.80 | -8.10 | |
| | | | | | | | **Total Qty Work Done** | **204.72** | **Sqm** |
| | | | | | | | **Qty Limited Payable in this bill** | **204.72** | **Sqm** |

AEE(P)-2 RRN

Contractor Representative

QUALITY CONSULTANTS ENGINEERS Bangalore

Consultant Representative

**Assistant Engineer**
**RR Nagar ( Project )**

**Asst.Executive Engineer**
**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 79 | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Item Name: | Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.External Plastering - Terrace Floor | | | | | | | | |
| | **CHAINAGE** / **Land Mark** | **NO** | **L** (m) | **B** (m) | **B1** (m) | **Avg B** (m) | **D** (m) | **QTY** | **REMARKS** |
| | | | Terrace | | | | | | |
| | Parapet Wall | 1 | 27.40 | | | | 2.23 | 61.10 | |
| | | 1 | 26.80 | | | | 2.23 | 59.76 | |
| | | 1 | 17.00 | | | | 2.23 | 37.91 | |
| | | | | | | | **Total Qty Work Done** | **158.78** | **Sqm** |
| | | | | | | | **Qty Limited Payable in this bill** | **158.78** | **Sqm** |

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

**Assistant Engineer**
**RR Nagar ( Project )**

**Asst.Executive Engineer**
**RR Nagar ( Project )**

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16**

**Measurement Sheet**

**3rd And Part bill**

| Item No: | 90 | |
|---|---|---|
| Item Name: | Providing rough cement plastering 15 mm thick in single coat with cement mortor 1:4, to brick masanary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Ground Floor | |

| CHAINAGE / Land Mark | NO | L (m) | B (m) | B1 (m) | Avg B (m) | D (m) | QTY | REMARKS |
|---|---|---|---|---|---|---|---|---|
| | | Ground Floor | | | | | | |
| Entrance lobby | 1 | 17.50 | | | | 2.10 | 36.75 | |
| Toilet 1 | 1 | 23.00 | | | | 2.10 | 48.30 | |
| Toilet 2 | 1 | 8.00 | | | | 2.10 | 16.80 | |
| Toilet 3 | 1 | 12.00 | | | | 2.10 | 25.20 | |
| Dedetion | | | | | | | | |
| MD | -1.5 | 3.00 | | | | 2.10 | -9.45 | |
| | | | | | | Total Qty Work Done | 117.60 | Sqm |
| | | | | | | Qty Payable in this bill | 117.60 | Sqm |

Checked
AEE(P)-2 RRN

136.5

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar ( Project )

Asst.Executive Engineer
RR Nagar ( Project )

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner